CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20215513Address:317 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
All Rough Inspection - Residential		Robb Popp	Failed	Tuesday, November 30, 2021
Corrective Action Required:				
1	Misc	 Provide fireblocking at tops of fur out walls, vertical fireblocking at 10 max. spacing at fur out walls, at dead spaces, and seal all upward plate penetrations and stud penetrations at vertical separations Provide properly sized header for egress window in exterior wall Insulate behind shower Provide bocca plate on bottom plate at dwv and protection plate at dwv less than 1.25" to face of stud Provide proper slope of vent line Provide midpoint strap at dwv 2" and smaller 		

Comments: