

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210263

Address: 1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 1	Ronald Paynter	Partial	Tuesday, November 30, 2021

Corrective Action Required:

1	Misc	Water samples from Moore and Hope passed first Bac T testing, but the sample taken from Peace failed. Notified Mark from Rodriguez Mechanical about the results. RP 11-24-21
---	------	--

Informational:

2	Misc	Chlorinated the water line again due to 2 failed Bac T test. RP 11-29-21
---	------	--

Informational:

3	Misc	Dechlorinated the water line. Ready to pull Bac T samples tomorrow morning. RP 11-29-21
---	------	---

Comments: