CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20210775Address:1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | | Inspector: | Outcome: | Date: |
|------------------|------|---|---------------------------|---------------------------------|
| Pavement-Surface | | Ronald Paynter | Partial | Wednesday, December 01, 2021 |
| Informational: | | | | |
| 1 | Misc | Superior Bowen laid 2,014 tons of APWA Type 5 R for base. CMTG was on site for testing. RP 11-23-21 | | |
| Informational: | | | | |
| 2 | Misc | Superior Bowen laid 1,427 tons of APWA Type 5 R asphalt for the base. RP 11-24-21 | | |
| Informational: | | | | |
| 3 | Misc | Superior Bowen laid 842 tons of APWA Type 5 V asphalt for roadway surface. RP 11-29-21 | | |
| Informational: | | | | |
| 4 | Misc | Superior Bowen laid 776 t 12-1-21 | ons of APWA Type 5 V asph | alt for the surface. RP |

Comments: