

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20213431
Address: 420 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ronald Paynter	Partial	Wednesday, December 01, 2021

Informational:

1 Misc

Beacon Concrete formed up curbing for the parking lot. Talked with them about using KCMMB mix, white cure, transition joints and saw cuts. They plan on pouring the approach and sidewalk after the asphalt has been laid.
RP 12-1-21

Comments: