

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210263

Address: 1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 2	Ronald Paynter	Partial	Thursday, December 02, 2021

Informational:

1	Misc	Pulled 3 more samples for Bac T testing. Delivered samples to Keystone Laboratories for testing. Still waiting to hear back on the first test. RP 11-23-21
---	------	--

Corrective Action Required:

2	Misc	First and second Bac T samples failed testing. They are re-chlorinating the water line. RP 11-29-21
---	------	---

Corrective Action Required:

3	Misc	First and second Bac T samples failed testing. They are re-chlorinating the water line. RP 11-29-21
---	------	---

Informational:

4	Misc	Adam pulled second Bac T samples for me today. He delivered them to Keystone Laboratories for testing. Still waiting on the results from the first samples. RP 12-2-21
---	------	--

Comments: