

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210263

Address: 1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 1</b>	Ronald Paynter	Passed	Friday, December 03, 2021

Corrective Action Required:

1	Misc	Water samples from Moore and Hope passed first Bac T testing, but the sample taken from Peace failed. Notified Mark from Rodriguez Mechanical about the results. RP 11-24-21
---	------	--

Informational:

2	Misc	Chlorinated the water line again due to 2 failed Bac T test. RP 11-29-21
---	------	--

Informational:

3	Misc	Dechlorinated the water line. Ready to pull Bac T samples tomorrow morning. RP 11-29-21
---	------	---

Informational:

4	Misc	Pulled first samples and delivered them to Keystone Laboratories for testing. RP 12-1-21
---	------	--

Informational:

5	Misc	The first samples pulled on 12/1 passed testing from Keystone Laboratories. RP 12-3-21
---	------	--

**Comments:**