

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Adam Nacke	Passed	Friday, December 03, 2021

Informational:
1 Misc 7/19/21 Monday
Contractor began installation of sanitary Line E of the 8th Plat. Approximately 225' of Line E was installed .

Partial Correction:
2 Misc 11-3-21 AN Holthouse is digging up all the damaged MHs form the failed camera test for repair. After completed water needs to come out and reinspect.

Informational:
3 Misc 12-3-21 AN water came out and reinspected all of the failed items from the camera test and said that all of the issues have been corrected

Comments: