

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215246  
Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Michael Harkins	Partial	Monday, December 06, 2021

Corrective Action Required:

1	THE FOLLOWING AREAS ARE APPROVED	: NO GRID LINES ON CITY APPROVED PLANS : - HIGH LIGHTED PLANS APPROVED AREAS 50' @ NW CORNER TO NE - - 100' FOOTING NORTH EXTERIOR WALL WEST TO EAST - - 11/12/21 90' FOOTING NORTH EXT WALL WEST TO EAST - 11/15/21 90' West to East around corner - 11/16/21 south exterior wall west to east to mid point of cell towers to 940 pryor, ufer located SW corner - - 11/17/21 50' west to east at above to corner going south - - 11/18/21 NORTH EAST CORNER TO SOUTH 35' FOOTING, 7 COLUMN PADS NE AREA - - 11/19/21 EAST END OF NORTH BUILDING 40' NORTH TO SOUTH, 4 PADS IN NORTH WING OF BUILDING - - 11/22/21 NORTH WING (5) PADS 9 BARS EW, (7) PADS 6 BARS EW - - 11/24/21 ELEVATOR PIT, 2 PADS & FOOTING ANGLE WALL AT COURTYARD TO SOUTH - - 11/29/21 EAST WING 20' EXTERIOR WALL EAST SIDE IN LINE WITH ELEVATOR PIT - - 11/30/21 EAST WING EAST EXTERIOR WALL 70' GOING SOUTH - - 12/1/21 EAST WING EAST EXTERIOR WALL 50' GOING SOUTH - - 12/3/21 EAST WING SECTION B 17 COLUMN PADS @ MAIN TRUNK (6) SOUTH OF ELEVATOR PIT, 35' FOOTING EAST WING SECTION C EXTERIOR WALL -
---	----------------------------------	--

- 12/6/21 EAST WING (5) PADS EAST OF MAIN TRUNK NEAR ELEVATOR PIT -

**Comments:**