

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211430
Address: 134 NW JOSHUA DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Not Ready	Wednesday, December 08, 2021

Corrective Action Required:

1	Miscellaneous Correction	: PFH PORTAL FRAME ONLY : 5/8 ANCHOR BOLTS SHALL LAND IN MIDDLE 1/3 THE WIDTH OF PLATE OVER NOTCHED STUDS AT 5/8 ANCHOR BOLTS
---	--------------------------	---

Corrective Action Required:

2	Misc	- 12/8/21 - INSPECTION DENIED, ADDRESS EROSION CONTROL AT FRONT OF LOT, CLEAN ALL MUD AND GRAVEL FROM STREET/CURB
---	------	---

- nail exterior sheathing per plan
- Attic access requires 30" of clearance above
- Protect nm at top plate near range less than 1.25" to face of stud
- address over notched studs at 5/8" anchor bolt between garage doors

Comments: