

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212082
Address: 1100 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Michael Harkins	Failed	Thursday, December 09, 2021

Corrective Action Required:

1	Miscellaneous Correction	Hard lids restrooms & entry vestibule ok to cover Provide cover open J box front of bldg Provide cover open J box above sada fountain Provide cover open J box rear wall dining area Fire caulk / repair drywall above ceiling south wall Address roof access near back door per plan Complete ceiling grid @ rear door above electrical service panel
---	-----------------------------	--

Comments: