

**Letter of Transmittal 2**

**Client:** Hy-Vee Construction  
**Project:** Hy-Vee – Lee's Summit #2 Remodel

**Project No:** B2100276

**Date:** April 21, 2021

Braun Intertec Corporation  
11529 West 79th Street, Building 21  
Lenexa, KS 66214

**To:** Jack Meyer  
Hy-Vee Construction  
5605 N.E. 22<sup>nd</sup> Street  
Des Moines, IA 50313

**Phone:** (515) 419-5669

**Email:**

**Re:** Reports and Test Results

Documents Sent	Comments
Daily Reports	February 10, 2021 – April 16, 2021
Steel Reports	March 18, 2021 – April 5, 2021

Copy List
-----------

**Contact Information:**

Sent By: Carrie Keeling  
Email: CKeeling@braunintertec.com  
Phone: \_\_\_\_\_

## Daily Field Notes

11529 W. 79th St, Building 21  
Lenexa, KS 66214  
Phone: 913-962-0909

**Client:**

Hy-Vee Construction  
5605 N.E. 22nd Street  
Des Moines, IA 50313

**Project:**

B2100276  
Hy-Vee - Lee's Summit #2 Remodel  
310 SW Ward Rd  
Lees Summit, MO 64081

**Activity Date:** 02/10/2021

**Temperature:** 15

**Services Performed:** Other

**Describe Other:** Slab Dowels

**PM:** Tyler Fadler

**Technician:** Wallace, Charles

**Report Number:** 3

**Weather:** Sunny

### Remarks / Comments

**Were all scheduled activities completed:** Yes

**Were there any delays affecting our activities:** No

**Report emailed to client or contractor:** No

**General Comments:**

Observed drill and epoxy of slab dowels into existing slab at utility trench infills at W and S vestibule and Dining area - appeared placed per plan.



Tyler Fadler

## Daily Field Notes

11529 W. 79th St, Building 21  
Lenexa, KS 66214  
Phone: 913-962-0909

**Client:**

Hy-Vee Construction  
5605 N.E. 22nd Street  
Des Moines, IA 50313

**Project:**

B2100276  
Hy-Vee - Lee's Summit #2 Remodel  
310 SW Ward Rd  
Lees Summit, MO 64081

**Activity Date:** 02/15/2021

**Temperature:** 15

**Services Performed:** Other

**Describe Other:** Slab Dowels

**PM:** Tyler Fadler

**Technician:** Wallace, Charles

**Report Number:** 4

**Weather:** Sunny

### Remarks / Comments

**Were all scheduled activities completed:** Yes

**Were there any delays affecting our activities:** No

**Report emailed to client or contractor:** No

**General Comments:**

Observed drill and epoxy of slab dowels into the existing slab at meat department utility trench slab infills - appeared placed per plan.



Tyler Fadler

# Special Inspection Daily Report

11529 W. 79th St, Building 21  
Lenexa, KS 66214  
Phone: 913-962-0909

**Client:**  
Hy-Vee Construction  
5605 N.E. 22nd Street  
Des Moines, IA 50313

**Project:**  
B2100276  
Hy-Vee - Lee's Summit #2 Remodel  
310 SW Ward Rd  
Lees Summit, MO 64081

**Activity Date:** 04/13/2021  
**Technician:** Johnson, David

**City of:** Lees Summit MO  
**Braun Intertec PM:** Tyler Fadler

**Report Number:** 6  
**Weather:** Clear 55

Coverage	Frequency	Notes
Masonry Construction	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

**Work Completed Description:**

BIC was on site for observation of drill and epoxy for the entry of the frozen food storage Grid Line G to H, 10 to 11. No epoxy of bars today due to contractor not having the approved epoxy..

**Tests Performed:**  
Observation

**Outstanding discrepancies on this project?:** No

**Report discussed with and sent to contractor?:** No

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



# Special Inspection Daily Report

11529 W. 79th St, Building 21  
Lenexa, KS 66214  
Phone: 913-962-0909

**Client:**

Hy-Vee Construction  
5605 N.E. 22nd Street  
Des Moines, IA 50313

**Project:**

B2100276  
Hy-Vee - Lee's Summit #2 Remodel  
310 SW Ward Rd  
Lees Summit, MO 64081

**Activity Date:** 04/14/2021

**City of:** Lees Summit MO

**Report Number:** 7

**Technician:** Johnson, David

**Braun Intertec PM:** Tyler Fadler

**Weather:** Clear 57

Coverage	Frequency	Notes
Masonry Construction	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

**Work Completed Description:**

BIC was on-site for observation of drill and epoxy for the entry of the frozen food storage Grid Line G to H, 10 to 11. The holes for the lintel wall construction were drilled to a 6" depth, cleaned and bars were placed using Hilti HY 270 adhesive. The masonry for the entry sides for the lintel wall was constructed and grouted from 0 to 4', 4' to 8', and 8' to 12'. The grout and reinforcing steel were placed in accordance with plans and specifications.

**Tests Performed:**

Observation

**Outstanding discrepancies on this project?:** No

**Report discussed with and sent to contractor?:** No

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



# Special Inspection Daily Report

11529 W. 79th St, Building 21  
Lenexa, KS 66214  
Phone: 913-962-0909

**Client:**  
Hy-Vee Construction  
5605 N.E. 22nd Street  
Des Moines, IA 50313

**Project:**  
B2100276  
Hy-Vee - Lee's Summit #2 Remodel  
310 SW Ward Rd  
Lees Summit, MO 64081

**Activity Date:** 04/15/2021  
**Technician:** Johnson, David

**City of:** Lees Summit MO  
**Braun Intertec PM:** Tyler Fadler

**Report Number:** 8  
**Weather:** Clear 45

Coverage	Frequency	Notes
Masonry Construction	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

## Work Completed Description:

BIC was on-site for observation of drill and epoxy for the entry of the frozen food storage Grid Line G to H, 10 to 11. The masonry for the entry sides for the lintel wall was constructed and grouted from 12' to 15'8". The grout and reinforcing steel were placed in accordance with plans and specifications.

**Tests Performed:**  
Observation

**Outstanding discrepancies on this project?:** No

**Report discussed with and sent to contractor?:** No

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



# Special Inspection Daily Report

11529 W. 79th St, Building 21  
Lenexa, KS 66214  
Phone: 913-962-0909

**Client:**  
Hy-Vee Construction  
5605 N.E. 22nd Street  
Des Moines, IA 50313

**Project:**  
B2100276  
Hy-Vee - Lee's Summit #2 Remodel  
310 SW Ward Rd  
Lees Summit, MO 64081

**Activity Date:** 04/16/2021  
**Technician:** Johnson, David

**City of:** Lees Summit MO  
**Braun Intertec PM:** Tyler Fadler

**Report Number:** 9  
**Weather:** Cloudy 44

Coverage	Frequency	Notes
Masonry Construction	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

## Work Completed Description:

BIC was on-site for observation of drill and epoxy for the entry of the frozen food storage Grid Line G to H, 10 to 11. The steel beam lintel was placed at 15'8" and the anchor bolts placed at 8" embedment in freshly placed grout of the 15'8" masonry unit. The grout and reinforcing steel were placed in accordance with plans and specifications.

**Tests Performed:**  
Observation

**Outstanding discrepancies on this project?:** No

**Report discussed with and sent to contractor?:** No

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.





# ACUREN

## VISUAL EXAMINATION REPORT

**Acuren Inspection, Inc.**

104 James Street  
Smithville, Missouri 64089  
Phone: 913.441.3451

[www.acuren.com](http://www.acuren.com)  
A Higher Level of Reliability

**SMI300642**

Page 1 of 2

CUSTOMER: <b>Braun @ Hyvee Lee's Summit #2 Remodel</b>				ACUREN SERVICE CALL #: <b>733403</b>		DATE: <b>03/18/2021</b>	
LOCATION/ADDRESS: <b>310 SW Ward Rd Lee's Summit, MO</b>				CUSTOMER CONTACT: <b>Joe Lorensen/Thomas Remus</b>			
PART # / DRAWING #: <b>Approved Contract Documents</b>				CUSTOMER PO #: <b>B2100276</b>		CUSTOMER WO #:	
ITEM DESCRIPTION: <b>Deli Area: Field Welding Inspection on Bar Joist Reinforcing 4-JR5's</b>				STAGE OF MANUFACTURE: <b>In Process</b>		SURFACE CONDITION: <b>As Welded</b>	
SURFACE PREPARATION: <b>Welds Slagged</b>		COMMENT: <b>Periodic Inspection</b>			PARTS INSPECTED: <b>See Below</b>		ACCEPTED: <b>N/A</b>
REJECTED: <b>N/A</b>							
NDE PROCEDURE <b>VT-1</b>	REV. <b>24</b>	SPECIFICATION/CODE <b>AWS,AISC,IBC</b>	REV./EDITION <b>2020</b>		ACCEPTANCE STANDARD <b>Clause 7, RCSC, Sect 1704</b>		
MATERIAL: <b>Structural Steel</b>		THICKNESS: <b>Various in.</b>	SIZE: <b>N/A</b>	QUANTITY: <b>N/A</b>	MISCELLANEOUS:		
<input checked="" type="checkbox"/> Direct	VISUAL AIDS (EQUIPMENT MANUFACTURER & S/N):						
<input type="checkbox"/> Remote	N/A						
LIGHTING:	Light Level:	FC: 100		Lux:			
<input type="checkbox"/> Natural	Light Meter Mfr:	S/N: n/a		Cal Date: N/A			
<input checked="" type="checkbox"/> Artificial	Artificial Lighting: Approved Flashlight						

Items	Quantity	Comments	Accept/Reject
Deli Area Bar Joist Reinforcing on 4-JR5's	All Described	Acuren arrived on site and met with Thomas Remus with HyVee who provided approved plans. Acuren observed the field modifications and welding to 4 existing JR5 bar joists in Deli area between J-H/4-5. Only the west 2/3rds of the bar joists modifications have been completed at this time. All field welding on these bar joists modifications was observed to be in substantial compliance with AWS D1.1 and the approved contract documents, except for the following discrepancies #1 and #2 listed below with photos. These discrepancies were subsequently accepted by the EOR in the attached email. Therefore they are acceptable as is=Satisfactory.	Accept

Customer Contact: <b>Tyler Fadler</b>	Per Diem: <b>na</b>	Unit #: <b>na</b>	No. on Job: <b>1</b>	Travel if Applicable: Hours: <b>1.5</b> Miles Total: <b>85</b>	Hours Worked: 5am to and to 8am	Total Hours: <b>4</b>
--	------------------------	----------------------	-------------------------	---	------------------------------------	--------------------------

CLIENT REPRESENTATIVE		ACUREN INSPECTOR	
		Stephen Randleman	
Print Name / Signature		Date	
		Stephen Randleman 03/18/2021	
		CWI/ICC	
		Inspection Level	

Client acknowledges receipt and custody of the report or other work ("Deliverable"). Client agrees that it is responsible for assuring that acceptance standards, specifications and criteria in the Deliverable and Statement of Work ("SOW") are correct. Client acknowledges that Acuren is providing the Deliverable according to the SOW, and not any other standards.

PEER REVIEW (IF APPLICABLE):

Print Name / Signature

Date

Client acknowledges that it is responsible for the failure of any items inspected to meet standards, and for remediation. Client has 15 business days following the date Acuren provides the Deliverable to inspect it, identify deficiencies in writing, and provide written rejection, or else the Deliverable will be deemed accepted. The Deliverable and other services provided by Acuren are governed by a Master Services Agreement ("MSA"). If the parties have not entered into an MSA, then the Deliverable and services are governed by the SOW and the "Acuren Standard Service Terms" ([www.acuren.com/serviceterms](http://www.acuren.com/serviceterms)) in effect when the services were ordered.





# ACUREN

## PHOTOGRAPHIC SUMMARY SHEET

**Acuren Inspection, Inc.**

104 James Street  
Smithville, Missouri 64089  
Phone: 913.441.3451

[www.acuren.com](http://www.acuren.com)  
**A Higher Level of Reliability**

**SMI300642**

Page 2 of 2

CUSTOMER: Braun @ Hyvee Lee's Summit #2 Remodel	ACUREN SERVICE CALL #: 733403	DATE: 03/18/2021
LOCATION/ADDRESS: 310 SW Ward Rd Lee's Summit, MO	CUSTOMER CONTACT: Joe Lorensen/Thomas Remus	
PART # / DRAWING #: Approved Contract Documents	CUSTOMER PO #: B2100276	CUSTOMER WO #:
ITEM DESCRIPTION: Deli Area: Field Welding Inspection on Bar Joist Reinforcing 4-JR5's	STAGE OF MANUFACTURE: In Process	SURFACE CONDITION: As Welded

### **Photo 1**

Discrepancy #1: Bar Joist JR5 at grid 5: 1/2" round bar does not extend 8" past panel point but rather stops at the panel point. EOR has approved this discrepancy in attached email=Satisfactory.



### **Photo 2**

Discrepancy #2: 2-Bar Joist JR5 at grids 4.3 and 4.4 west end. No splice bars were added to splice where additional 1/2" x 12" long round bar was added to bring reinforcing 8" past panel point. Approved drawing requires 12" splice bars at all splices. However, EOR has approved this discrepancy as is=Satisfactory.





# ACUREN

## VISUAL EXAMINATION REPORT

**Acuren Inspection, Inc.**

104 James Street  
Smithville, Missouri 64089  
Phone: 913.441.3451

**www.acuren.com**  
**A Higher Level of Reliability**

**SMI300642**

Page 1 of 1

CUSTOMER: <b>Braun @ Hyvee Lee's Summit #2 Remodel</b>				ACUREN SERVICE CALL #: <b>733403</b>		DATE: <b>03/22/2021</b>	
LOCATION/ADDRESS: <b>310 SW Ward Rd Lee's Summit, MO</b>				CUSTOMER CONTACT: <b>Joe Lorensen/Thomas Remus</b>			
PART # / DRAWING #: <b>Approved Contract Documents</b>				CUSTOMER PO #: <b>B2100276</b>		CUSTOMER WO #:	
ITEM DESCRIPTION: <b>Deli Area: Field Welding Inspection on Bar Joist Reinforcing 4-JR5's</b>				STAGE OF MANUFACTURE: <b>Final</b>		SURFACE CONDITION: <b>As Welded</b>	
SURFACE PREPARATION: <b>Welds Slagged</b>		COMMENT: <b>Periodic Inspection</b>		PARTS INSPECTED: <b>See Below</b>		ACCEPTED: <b>N/A</b>	REJECTED: <b>N/A</b>
NDE PROCEDURE <b>VT-1</b>	REV. <b>24</b>	SPECIFICATION/CODE <b>AWS,AISC,IBC</b>	REV./EDITION <b>2020</b>	ACCEPTANCE STANDARD <b>Clause 7, RCSC, Sect 1704</b>			
MATERIAL: <b>Structural Steel</b>		THICKNESS: <b>Various in.</b>	SIZE: <b>N/A</b>	QUANTITY: <b>N/A</b>	MISCELLANEOUS:		
<input checked="" type="checkbox"/> Direct	VISUAL AIDS (EQUIPMENT MANUFACTURER & S/N):						
<input type="checkbox"/> Remote	N/A						
LIGHTING:	Light Level:	FC: 100		Lux:			
<input type="checkbox"/> Natural	Light Meter Mfr:	S/N: n/a		Cal Date: N/A			
<input checked="" type="checkbox"/> Artificial	Artificial Lighting: Approved Flashlight						
Items	Quantity	Comments					Accept/Reject
Deli Area Bar Joist Reinforcing on 4-JR5's	All Described	Acuren arrived on site and met with Thomas Remus with HyVee who provided approved plans. Acuren observed the field modifications and reinforcing to 4 existing JR5 bar joists in Deli area between J-H/4-5. The final 1/3rd at the east end of the bar joists modifications were completed at this time. All field welding on these bar joists modifications was observed to be in substantial compliance with AWS D1.1 and the approved contract documents. See modifications approved by the EOR in the attached email.					Accept

Customer Contact:	Per Diem:	Unit #:	No. on Job:	Travel if Applicable: Hours: 1.5 Miles Total: 85	Hours Worked: 8 to and to 11	Total Hours: 3
-------------------	-----------	---------	-------------	---	---------------------------------	-------------------

CLIENT REPRESENTATIVE		ACUREN INSPECTOR	
Print Name / Signature	Date	Print Name / Signature	Date
		Kyle Conaway	03/22/2021
			CWI/ICC
			Inspection Level

Client acknowledges receipt and custody of the report or other work ("Deliverable"). Client agrees that it is responsible for assuring that acceptance standards, specifications and criteria in the Deliverable and Statement of Work ("SOW") are correct. Client acknowledges that Acuren is providing the Deliverable according to the SOW, and not any other standards.

PEER REVIEW (IF APPLICABLE):

Print Name / Signature

Date

Client acknowledges that it is responsible for the failure of any items inspected to meet standards, and for remediation. Client has 15 business days following the date Acuren provides the Deliverable to inspect it, identify deficiencies in writing, and provide written rejection, or else the Deliverable will be deemed accepted. The Deliverable and other services provided by Acuren are governed by a Master Services Agreement ("MSA"). If the parties have not entered into an MSA, then the Deliverable and services are governed by the SOW and the "Acuren Standard Service Terms" ([www.acuren.com/serviceterms](http://www.acuren.com/serviceterms)) in effect when the services were ordered.



# ACUREN

## VISUAL EXAMINATION REPORT

**Acuren Inspection, Inc.**

104 James Street

Smithville, Missouri 64089

Phone: 913.441.3451

[www.acuren.com](http://www.acuren.com)

**A Higher Level of Reliability**

**SMI791932**

Page 1 of 1

CUSTOMER: <b>Braun @ Hyvee Lee's Summit #2 Remodel</b>				ACUREN SERVICE CALL #: <b>733403</b>		DATE: <b>04/05/2021</b>	
LOCATION/ADDRESS: <b>310 SW Ward Rd Lee's Summit, MO</b>				CUSTOMER CONTACT: <b>Joe Lorensen/Thomas Remus</b>			
PART # / DRAWING #: <b>Approved Contract Documents</b>				CUSTOMER PO #: <b>B2100276</b>		CUSTOMER WO #:	
ITEM DESCRIPTION: <b>Field Welds on New LS2 RTU #1 Roof Top Beams</b>				STAGE OF MANUFACTURE: <b>In Process</b>		SURFACE CONDITION: <b>As Welded</b>	
SURFACE PREPARATION: <b>Welds Slagged</b>		COMMENT: <b>Periodic Inspection</b>			PARTS INSPECTED: <b>See Below</b>		ACCEPTED: <b>N/A</b>
REJECTED: <b>N/A</b>							
NDE PROCEDURE <b>VT-1</b>	REV. <b>24</b>	SPECIFICATION/CODE <b>AWS,AISC,IBC</b>	REV./EDITION <b>2020</b>		ACCEPTANCE STANDARD <b>Clause 7, RCSC, Sect 1704</b>		
MATERIAL: <b>Structural Steel</b>		THICKNESS: <b>Various in.</b>	SIZE: <b>N/A</b>	QUANTITY: <b>N/A</b>	MISCELLANEOUS:		
<input checked="" type="checkbox"/> Direct	VISUAL AIDS (EQUIPMENT MANUFACTURER & S/N):						
<input type="checkbox"/> Remote	N/A						
LIGHTING:	Light Level:	FC: 100		Lux:			
<input type="checkbox"/> Natural	Light Meter Mfr:	S/N: n/a		Cal Date: N/A			
<input checked="" type="checkbox"/> Artificial	Artificial Lighting: Approved Flashlight						
<b>Items</b>	<b>Quantity</b>	<b>Comments</b>					<b>Accept/Reject</b>
Field Welds on New LS2 RTU#1 Roof Beams	All Described	Acuren arrived on site and spoke with Thomas Remus and met with Ewell Erection who provided approved drawings. Acuren observed the field welds for new LS2 RTU #1 I-beams welded to existing columns. All field welding was observed to be in substantial compliance with AWS D1.1 and the approved contract documents=Satisfactory.					Accept

Customer Contact: <b>Tyler Fadler</b>	Per Diem: <b>na</b>	Unit #: <b>na</b>	No. on Job: <b>1</b>	Travel if Applicable: Hours: <b>1.5</b> Miles Total: <b>80</b>	Hours Worked: <b>1</b> to <b>4</b>	Total Hours: <b>4</b>
--	------------------------	----------------------	-------------------------	---	---------------------------------------	--------------------------

CLIENT REPRESENTATIVE

ACUREN INSPECTOR

Stephen Randleman/ *Stephen Randleman* 04/05/2021

CWI/ICC

Print Name / Signature

Date

Print Name / Signature

Date

Inspection Level

Client acknowledges receipt and custody of the report or other work ("Deliverable"). Client agrees that it is responsible for assuring that acceptance standards, specifications and criteria in the Deliverable and Statement of Work ("SOW") are correct. Client acknowledges that Acuren is providing the Deliverable according to the SOW, and not any other standards.

PEER REVIEW (IF APPLICABLE):

Print Name / Signature

Date

Client acknowledges that it is responsible for the failure of any items inspected to meet standards, and for remediation. Client has 15 business days following the date Acuren provides the Deliverable to inspect it, identify deficiencies in writing, and provide written rejection, or else the Deliverable will be deemed accepted. The Deliverable and other services provided by Acuren are governed by a Master Services Agreement ("MSA"). If the parties have not entered into an MSA, then the Deliverable and services are governed by the SOW and the "Acuren Standard Service Terms" ([www.acuren.com/service/terms](http://www.acuren.com/service/terms)) in effect when the services were ordered.