CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20211352Address:4824 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, December 10, 2021
Corrective Action Required: 2 Misc	**SHALL SUBMIT THE FOOTING APPROVAL FROM THE ENGINEER BEFORE FURTHER INSPECTION IS GRANTED		
	-Provide fall protection for master bedroom windows per code. FYI: required when bottom window sill is less than 24" above finished floor and more than 72" above outside grade **FYI: the fall protection device must comply with ASTM F2090 and R312.2.2		
	-Complete living room windows installation		
	-Complete electrical installation at living room fireplace		
	-Tighten garage PFH wall anchor nuts		
	-Provide security blocking for basement walkout door		
	-Vent connection to tub and shower traps drain shall be above the trap weir.		
	-Provide (3)2x10 header joist at stair per plan		
	**OK TO INSULATE		

Comments: