

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210103
Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Detention Basin	Adam Nacke	Partial	Monday, December 13, 2021

Informational:
1 Misc 12-3-21 AN spoke with john at detail car about turning the sediment basin into a detention basin. He is going to dig out the sediment and make it to grade , replace the spillway pipe and drill the holes in it , get as built , get vegetation in place

Informational:
2 Misc 12-13-21 AN crew has started digging out the detentions basin with a track hoe and dozer today

Comments: