

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210103
Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Passed	Monday, December 13, 2021

Informational:

1 Misc

4/29/21 Thursday

Contractor (Beemer was not on worksite) water tap and meter was drop off @ site today. Contractor (Ben Foreman Beemer) called to see if water had done a test shut of 12" water main. I informed the contractor due to a heavy work load was able to get to the test shut. Note: (I talk with Beemer Ben Foeman & Chad Project Supervisor about informing inspector when contractor return back to work on a project that has had no work activity for an extended period. Delay can happen when pre-planning is not done).

Comments: