

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Adam Nacke	Partial	Monday, December 13, 2021

Informational:

1	Misc	12-8-21 AN Holthouse has began installing the water main on the 7th plat. They have got around 80ft in today but are missing fitting and can't proceed with out them
		12-9-21 AN crew installed 380 ft of water main today. On ne feather In
		12-10-21 AN Holthouse has two crews at park ridge 7th and 8th installing water mains. All products appear to be LS approved products. Tracer wire, water identification tape and plastic around fittings are being installed.

Comments: