

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20212483  
Address: 2114 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control</b>	Michael Harkins	Failed	Monday, December 13, 2021

Corrective Action Required:

1	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED. - MAINTAIN SILT FENCE - MAINGTAIN GUTTER BUDDY REMOVE SEDIMENT BUILD UP - - CLEAN STREET -
---	---------------------------------------	---

Corrective Action Required:

2	DCM6 ESC INSP DENIED STREET CLEAN UP	REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP REQUIRED IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO REQUESTED INSPECTION(S) BEING PERFORMED.
---	--	--

**Comments:**