

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20180348

Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Public Curb Inspection	John DiMauro	Passed	Thursday, November 18, 2021

Informational:

1 Misc

JK Concrete is installing the public curb for both The Reserve and The Manor roads. I verified that the correct concrete type is being poured and the correct equipment and material is being used. The crew will have a little more than half of the curb installed and plans to finish the install on Monday 7/15/19.

Informational:

2 Misc

JK Concrete completed the curb machine work for the subdivision. The crew still needs to pour the throats for a number of the curb inlets. I will return for further inspection tomorrow.

Comments: