

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210263

Address: 520 NW HOPE LN, Unit:IR, LEES SUMMIT, MO 640811801 NW OBRIEN RD, LEES SUMMIT, MO  
64081520 NW HOPE LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 2</b>	Ronald Paynter	Passed	Monday, December 13, 2021

Informational:

1	Misc	Pulled 3 more samples for Bac T testing. Delivered samples to Keystone Laboratories for testing. Still waiting to hear back on the first test. RP 11-23-21
---	------	--

Corrective Action Required:

2	Misc	First and second Bac T samples failed testing. They are re-chlorinating the water line. RP 11-29-21
---	------	---

Corrective Action Required:

3	Misc	First and second Bac T samples failed testing. They are re-chlorinating the water line. RP 11-29-21
---	------	---

Informational:

4	Misc	Adam pulled second Bac T samples for me today. He delivered them to Keystone Laboratories for testing. Still waiting on the results from the first samples. RP 12-2-21
---	------	--

**Comments:**