

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192738

Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John DiMauro	Passed	Friday, December 03, 2021

Informational:

1 Misc

The Beemer crew installed the Storm line 1. The crew tied onto the existing inlet 21-A and installed the 80' ft of he 15" in HDPE pipe. The crew set both curb inlets 1-1 & 1-2 and ran the pipe between. They plan to pour the collars on Wednesday 8/26/2020. Photos of the work are uploaded.

Informational:

2 Misc

John DiMauro 8/25/2020 9:33 AM

The Beemer crew is working on storm line 2. They have run line 2 from CI 1-1 towards FI 2-1.

Photos of the work are uploaded.

Comments: