

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20215798  
Address: 1609 SW 27TH ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Residential</b>	Mitchell Schwarz	Failed	Tuesday, December 14, 2021

Corrective Action Required:

1	Misc	Footing inspection denied- House plans do not Match approved plot plan. Resubmit correct plot plan with rear garage for review showing correct foundation detail, retaining g wall and grade. Do not pour footing.
---	------	---

Corrective Action Required:

2	Misc	INSPECTION DENIED  -revised plot plan needs to be approved before inspection -revised plans showing retaining wall need to be uploaded and approved before inspection DO NOT POUR Mitchell Schwarz 12/14/2021 2:03 PM
---	------	--

Comments: