

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203927
Address: 310 SW WARD RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	Mark Harding	Failed	Tuesday, December 14, 2021

Corrective Action Required:

2	Misc	only pending item is the remaining lights on back order and will be installed mid-jan. Thomas will schedule when the lift is still present to inspect the MC and slack wires supporting the lights. all other departments approved.
---	------	---

Comments: