

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20202008  
Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Ronald Paynter	Partial	Wednesday, December 15, 2021

Informational:	
1 Misc	ESS poured another 106 cubic yards of 4K KCM MB mix. RP 10-19-21
Informational:	
2 Misc	They hand framed and poured 20 cubic yards of 4K KCM MB mix for storm inlets. RP 10-20-21
Informational:	
3 Misc	Contractor finished pouring small sections of curb on O'Brien and working on finishing inlet box curbing and curb sections on Killarney. Noticed multiple manholes were in the process of being or needing to be raised. Need to verify they are wrapped after raising. 10/21 ES
Informational:	
4 Misc	ESS replaced busted sections of curbing. The new sections were doweled into existing curbing. RP 12-15-21

**Comments:**