

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212305
Address: 2122 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Wednesday, December 15, 2021

Informational:

1	Misc	-Fb garage chase from soffit and roof space; Fb duct/b-vent chase from joist space-SEAL ALL GAPS IN AT JOIST SPACE AT CHASE AND COMPLETE FB SOFFIT LINE -Install joist hanger or other approved device at header joist connection to trimmer joist above duct/b-vent chase-BOTH SIDES, chase is non load bearing wall -Fb wall spaces from master bedroom ceiling soffit space; Fb fireplace space from soffit and roof space; Fb floor penetration at traps -Support master ceiling soffit framing at great room/bedroom wall -Install missing steel column in basement-3" COLUMN AT CORNER OF STAIRS, DETAIL TYPE C PER A.3 -Install joist support under duct chase wall -Solid block under office lvl beam (4)2x4 to l beam
---	------	--

Comments: