

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202008
Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ronald Paynter	Passed	Thursday, December 16, 2021

Informational:	
1 Misc	ESS poured another 106 cubic yards of 4K KCMMB mix. RP 10-19-21
Informational:	
2 Misc	They hand framed and poured 20 cubic yards of 4K KCMMB mix for storm inlets. RP 10-20-21
Informational:	
3 Misc	Contractor finished pouring small sections of curb on O'Brien and working on finishing inlet box curbing and curb sections on Killarney. Noticed multiple manholes were in the process of being or needing to be raised. Need to verify they are wrapped after raising. 10/21 ES
Informational:	
4 Misc	ESS replaced busted sections of curbing. The new sections were doweled into existing curbing. RP 12-15-21

Comments: