

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Thursday, December 16, 2021

Informational:

1 Misc

12/16/21 Thursday (JD Bishop)

The curb were done in the parking lot on 12/15/21 Wednesday approximately 4000ft curbs took 220yds concrete. Today contractor will pour circumferences and islands in parking lot area (South of View High Pkwy & East of River Rd).

Comments: