CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212477

Address: 1515 SW ARBOR VALLEY DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Patrick Schonfeldt Failed Tuesday, December

Residential 21, 2021

Informational:

1 Misc - GARAGE PORTAL EXTERIOR OK TO COVER

Corrective Action Required:

2 Misc -No approved truss plans on site, approved truss details and layout should be

on site for reinspection, correction list subject to change -unable to inspect covered deck trusses due to lid cover

-Address top plates not tied together SE garage exterior wall, SW exterior

wall and front entry exterior wall -protect NM within 6' of attic access

-fireblock HVAC/ b vent chase laundry

-seal unused top plate bores master bath vanity

-connect bath exhaust fan duct master bath

-Install windows

-seal unused bottom plate bores great room, kitchen

-seal top plate penetrations pantry

-secure vertical DWV at mid point, 1st floor front bed closet, basement bath

-complete furred downs finished basement

-fireblock vertical every 10' between foundation/framing at finished

basement

-anchor all SCH 40 columns to floor at basement

-(2) 2x10 header at basement den window per plans

-solid block between joists at cantilevers

-address studs overnotched for anchor bolts, basement den wall	daylight exterior

Comments: