

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20214631  
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Tom Taylor	Partial	Tuesday, December 21, 2021

Informational:

1	Misc	On Friday 12.17.2021 contractor, ESS installed storm boxes 2-2, 2-3, 2-4, and 2-5. Storm boxes 2-2 and 2-3 had concrete inverts poured.
---	------	---

Informational:

2	Misc	On Monday, 12-21-2021. Emery Sapp installed 126LF of 18" HDPE pipe for line 2 and also place CI 3-1 and back filled.  On Tuesday, 12-21-2021. The contractor resumed storm sewer installation of Sanitary Sewer. Installed Line (1). Tied into existing CI moving to MH 1-2. Also placed 100 LF of 15" HDPE.
---	------	--

**Comments:**