

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215246
Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	Michael Harkins	Partial	Tuesday, December 21, 2021

Corrective Action Required:

- | | | |
|---|--|---|
| 1 | THE FOLLOWING
AREAS ARE
APPROVED | - 217' MAIN TRUNK DOWN CENTER OF BLDG IN CORRIDOR STARTED AT 60'
FROM EAST END OF BLDG -
-11/12/21 INSPECTED STUB UPS AT WYE FITTINGS OF TRUNK LINES INSPECTED
ON 11/11/21 (217' MAIN TRUNK DOWN CENTER OF BLDG IN CORRIDOR
STARTED AT 60' FROM EAST END OF BLDG)
- 11/22/21 EAST WING OF BLDG MAIN TRUNK FROM ELEVATOR PIT RUNNING
SOUTH -
- 12/1/21 EAST WING MAIN TRUNK 70' GOING NORTH, NORTH WING MAIN
TRUNK 50' GOING EAST -
- 12/2/21 UNDERSLAB NORTH WING BLDG 2 AREA A -
- 12/15/21 UNDERSLAB PLUMBING BLDG 2 AREA B -
-12/21/21 UNDERSLAB PLUMBING BLDG 2 AREA C - |
|---|--|---|

Comments: