

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20213431
Address: 420 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------------|------------|----------|----------------------------|
| Pavement-Surface | Eric Sharp | Passed | Tuesday, December 21, 2021 |

| | |
|----------------|--|
| Informational: | |
| 1 Misc | Beacon Concrete poured 8 inches of concrete in front of the dumpster pad. Reminded the contractor that they needed blankets due to the weather being lower than 32 degrees. RP 12-6-21 |

| | |
|----------------|--|
| Informational: | |
| 2 Misc | Hanrahan asphalt put down 127 tons of type 5 base. 12/14/21 ES |

| | |
|----------------|--|
| Informational: | |
| 3 Misc | Hanrahan asphalt put down 74.37 tons of type 5-01 asphalt. 12/15/21 ES |

Comments: