### CITY OF LEE'S SUMMIT

# Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

#### **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20215246

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

**Footing Inspection -** Michael Harkins Partial Tuesday, December 21,

Commercial 2021

Corrective Action Required:

1 THE FOLLOWING : NO GRID LINES ON CITY APPROVED PLANS :

AREAS ARE - HIGH LIGHTED PLANS APPROVED AREAS 50' @ NW CORNER TO NE -

APPROVED - 100' FOOTING NORTH EXTERIOR WALL WEST TO EAST -

- -11/12/21 90' FOOTING NORTH EXT WALL WEST TO EAST
  - -11/15/21 90' West to East around corner
  - 11/16/21 south exterior wall west to east to mid point of cell towers to 940 pryor, ufer located SW corner -
  - 11/17/21 50' west to east at above to corner going south -
  - 11/18/21 NORTH EAST CORNER TO SOUTH 35' FOOTING, 7 COLUMN PADS NE AREA -
  - 11/19/21 EAST END OF NORTH BUILDING 40' NORTH TO SOUTH, 4 PADS IN NORTH WING OF BUILDING -
  - 11/22/21 NORTH WING (5) PADS 9 BARS EW, (7) PADS 6 BARS EW -
  - 11/24/21 ELEVATOR PIT, 2 PADS & FOOTING ANGLE WALL AT COURTYARD TO SOUTH -
  - 11/29/21 EAST WING 20' EXTERIOR WALL EAST SIDE IN LINE WITH ELEVATOR DIT -
  - -11/30/21 EAST WING EAST EXTERIOR WALL 70' GOING SOUTH -
  - 12/1/21 EAST WING EAST EXTERIOR WALL 50' GOING SOUTH -
  - 12/3/21 EAST WING SECTION B 17 COLUMN PADS @ MAIN TRUNK (6) SOUTH OF ELEVATOR PIT, 35' FOOTING EAST WING SECTION C EXTERIOR WALL -

- 12/6/21 EAST WING (5) PADS EAST OF MAIN TRUNK NEAR ELEVATOR PIT -
- 12/7/21 EAST WING AREA C (7) PADS EAST OF MAIN TRUNK SOUTH OF ELEVATOR -
- -12/8/21 EAST WING AREA C 60' FOOTING EAST SIDE GOING SOUTH -
- 12/9/21 EAST WING AREA C 5 PADS EAST OF MAIN TRUNK, EAST EXTERIOR WALL TO SOUTH END OF BLDG -
- 12/10/21 EAST WING AREA C WEST EXTERIOR WALL FOOTING GOING SOUTH 20' SHORT OF FIRE RISER LINES -
- 12/10/21 EAST WING AREA C 4 PADS WEST OF MAIN TRUNK, COMPLETE FOOTING WEST EXTERIOR & SOUTH EXTERIOR -
- 12/13/21 AREA A GRADE BEAMS REBAR PER PLAN-
- 12/21/21 AREA B GRADE BEAMS REBAR PER PLAN -

#### **Comments:**