

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210481

Address: 2550 SW 3RD ST, LEES SUMMIT, MO 64081141 NW MORTON DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Passed	Thursday, December 23, 2021

Corrective Action Required:

1	Misc	Someone saw cut the existing curbing at the wrong locations and replaced it with the same curbing and ADA ramp. They needed a depressed curb with the ADA ramp. This could of been avoided if they would of called in a pre-inspection. Curbing and ramp need to be removed and replaced. RP 11-29-21
---	------	---

Corrective Action Required:

2	Misc	Curbing needs to be removed joint to joint. ADA ramp can be altered to match roadway slope and turning space. RP 12-3-21
---	------	--

Informational:

3	Misc	Curbing was removed joint to joint. Forms were placed and aggregate was present and compacted. RP 12-15-21
---	------	--

Informational:

4	Misc	Finished sidewalk meets LS and ADA specs. RP 12-22-21
---	------	---

Comments: