

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Ronald Paynter	Passed	Monday, December 27, 2021

Informational:
1 Misc They cut into the existing water main and lowered the section required to place the storm line. Checked with the water dept and they said we have to chlorinate and take Bac T samples, but didn't need to pressure test the line. RP 9-2-21

Informational:
2 Misc All 3 road crossings have been installed. Daniel chlorinated the existing water line where the water had to be relocated to go under the new storm. They will flush and de-chlorinate on Saturday and take samples on Monday.

Informational:
3 Misc All water lines have been installed, passed all testing, flushed and connected. RP 12-27-21

Comments: