

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20212610  
Address: 2025 NE BLUESTONE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Tuesday, January 04, 2022

Corrective Action Required:

1	Misc	-Install stud shoe at over bored stud at service panel
		-Fb duct/b-vent chase from joist space
		-Have engineer address TJI joist above pantry. Bored holes too close to the bottom flange and one joist with cut bottom flange
		-Complete electrical at foyer
		-Strap T1 girder using devices rated for uplifts (635 lbs @ pt 22; 1962 lbs @ 17; 529 lbs @ 11) **no
		-Strap F1 girder truss using devices rated for uplifts per detail (843 lbs and 800 lbs at ends) **not done
		**Complete all trades at foyer and pantry/kitchen

**Comments:**