

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211961
Address: 1523 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Not Ready	Tuesday, January 04, 2022

Corrective Action Required:

1	Misc	1/4/22 - INSPECTION DENIED -ADDRESS EROSION CONTROL AT FRONT OF LOT -CLEAN ALL MUD FROM FRONT OF STORM INLET AT FRONT OF LOT -Garage PFH, 5/8" diameter anchor bolt w/ 2" x 2" x 3/16" plate washer -CS-PF bracing design per plans at breakfast sgd, detail A4 in plans -nail exterior sheathing per plans -Nail all exterior sheathing per plans WSP, 8D nails 6" edge, 12" field, no staples -Revise and submit plans, plot plan to include covered deck, no pier inspection performed, submit engineer letter OK TO INSULATE
---	------	---

Comments: