

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215245
Address: 2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Michael Harkins	Partial	Tuesday, January 04, 2022

Corrective Action Required:

1	THE FOLLOWING AREAS ARE APPROVED	- 12/16/21 BLDG 1 AREA C 80' FOOTING SE CORNER, 12 COLUMN PADS SOUTH OF MAIN TRUNK STARTING SE TO WEST, UFER LOCATED SE CORNER NEAR CLEAN OUT - - 12/20/21 BLDG 1 AREA D 50' FOOTING NORTH EXTERIOR WALL - - 12/21/21 BLDG 1 AREA D 9 PADS NORTH OF MAIN TRUNK, FOOTING POURING SOUTH ON EAST EXTERIOR WALL, FOOTING POURING WEST ON SOUTH EXTERIOR WALL - - 12/22/21 BLDG 1 AREA C, 11 PADS AT MAIN TRUNK, 50' FOOTING SOUTH EXTERIOR WALL - - 12/27/21 BLDG 1 AREA C ELEVATOR PIT, NORTH FOOTING 60' NEAR RISER ROOM - - 12/29/21 BLDG 1 AREA C 65' FOOTING NORTH EXTERIOR POURING WEST - - 12/30/21 BLDG 1 AREA B 65' SOUTH FOOTING, AREA C EAST FOOTING 75' - - 01/04/22 BLDG 1 AREA B 100' EAST EXTERIOR FOOTING -
---	----------------------------------	---

Comments: