CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204939 Address: 2115 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
All Rough Inspection - Residential		Michael Harkins	Failed	Thursday, January 06, 2022
Corrective	Action Required:			
1	Miscellaneous Correction	Provide anchor bolt end of Fire blocking above ufer Provide ufer access panel Provide anchor bolts SCH 4 Provide exhaust fan basem Fire block soffit at stairway Seal upward penetrations a Address Joist NM bored wi Nail exterior wall sheathing Land conductors in a box Where ceiling are not insta rafter ties shall be installed Furr out HVAC duct garage Tighten anchor bolts garage	niddle 1/3 the width of plate plate near patio door 0 column unfinished nent baths v & hallway lack n Jill bath pex at vanity thin 2" of the edge rear bed g per code lled connected to to the raff i in lower 1/3 of attic space p for insulation e as plenum near fire place & tions office roof	room closet ters at the top plate per plan framing note #7

Provide LIBs per plan Provide steel strap at stairway per plan Seal bottom plate penetrations powder room near bed 2 Provide PFH portal framing garage per plan detail A 1 Provide 3 x 11 1/4 header CS-PF portal frame at breakfast nook per plan detail A4 (2018 IRC figure R602.10.6.4) Complete plumbing at hole in floor powder room Provide double joist below master bath per plan bar area Provide double joist per plan bed 3 Install back ordered doors & windows Install furnace Install gas lines

Comments: