CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20211034Address:318 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectio	on:	Inspector:	Outcome:	Date:
Driveway	y Inspection	Ronald Paynter	Passed	Tuesday, January 11, 2022
Informational:				
1	Misc	Driveway was framed and had 4" of aggregate in and compacted. Meets LS and ADA spec. 11/3 ES		
Corrective Action Required:				
2	Misc	Driveway approach is out of tolerance through the 5' sidewalk lane and doesn't meet LS/ADA spec. Need to remove and replace. 11/12 ES		
Informational:				
3	Misc	Finished driveway meets LS and ADA specs. RP 1-11-22		

Comments: