## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20215245

Address: 2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

**Footing Inspection -** Michael Harkins Partial Tuesday, January 11,

Commercial 2022

Corrective Action Required:

1 THE FOLLOWING - 12/16/21 BLDG 1 AREA C 80' FOOTING SE CORNER, 12 COLUMN PADS SOUTH

AREAS ARE OF MAIN TRUNK

APPROVED STARTING SE TO WEST, UFER LOCATED SE CORNER

NEAR CLEAN OUT -

- 12/20/21 BLDG 1 AREA D 50' FOOTING NORTH EXTERIOR WALL -
- 12/21/21 BLDG 1 AREA D 9 PADS NORTH OF MAIN TRUNK, FOOTING POURING SOUTH ON EAST EXTERIOR WALL, FOOTING POURING WEST ON SOUTH EXTERIOR WALL -
- 12/22/21 BLDG 1 AREA C, 11 PADS AT MAIN TRUNK, 50' FOOTING SOUTH EXTERIOR WALL -
- 12/27/21 BLDG 1 AREA C ELEVATOR PIT, NORTH FOOTING 60' NEAR RISER ROOM -
- 12/29/21 BLDG 1 AREA C 65' FOOTING NORTH EXTERIOR POURING WEST -
- 12/30/21 BLDG 1 AREA B 65' SOUTH FOOTING, AREA C EAST FOOTING 75' -
- 01/04/22 BLDG 1 AREA B 100' EAST EXTERIOR FOOTING -
- 01/10/22 BLDG 1 AREA A NORTH FOOTING, 85' FOOTING WEST WALL, UFER LOCATED NW CORNER -
- 1/11/22 BLDG 1 AREA A 60' WEST FOOTING, AREA B 40' SOUTH FOOTING, 2 PADS AT ELEVATOR PIT, 9 PADS NORTH OF MAIN TRUNK -

_	
Comm	nantc
COIIIII	iciics.