

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210580
Address: 711 SE M 291 HWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection	Joe Starlin	Passed	Wednesday, December 29, 2021

Informational:

1	Misc	6-24-21 3:07pm They have installed approximately 80' of service line. It will be pulled out to get proper grade. 6-25-21 4pm They have installed the service line and made the tie-in to the main with a wye. They have tracer wire and backfilled with plenty of rock. They are going to pour a trench check on Saturday. 7-2-21 9:30am The trench for the sanitary line is full of water. I can not inspect the trench check at this time.
---	------	--

Comments: