

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 1	Ronald Paynter	Passed	Tuesday, January 18, 2022

Informational:

1 Misc

All water lines were chlorinated. RP 1-11-22

Informational:

2 Misc

All water lines were dechlorinated. RP 1-12-22

Informational:

3 Misc

Collected samples for first Bac T testing. Delivered samples to Keystone Laboratories for testing. RP 1-13-22

Informational:

4 Misc

First Bac T samples passed testing. RP 1-18-22

Comments: