

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20216366

Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT,
MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR,
Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Adam Nacke	Passed	Wednesday, January 19, 2022

Informational:

1 Misc 12-16-21 AN Holthouse has started work on the sanitary sewer and connected to the main and is using the max adapters.

Informational:

2 Misc 12-29-21 AN crew has B line installed and D line installed.. they are currently working on A line

Informational:

3 Misc 1-17-22 AN Holthouse crew was working on doing a tie in to the main sewer line with San line A next to bldg #9 . They did use the max adapters .

Informational:

4 Misc 1-19-22 AN Holthouse has completed installing all the sewer lines and laterals. Also all sewer main tie in are completed.

Comments: