CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20215798Address:1609 SW 27TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Erosion Control		Mitchell Schwarz	Failed	Friday, January 21, 2022
Corrective	e Action Required:			
1	DCM2 ESC	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.		
	DEFICIENT			
	INSTALLATION			
Corrective	e Action Required:			
2	DCM3 ESC	EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.		
	REQUIRED 2 DAY			
		Mitchell Schwarz 01/21/2022 9:24 AM		
Corrective	e Action Required:			
3	DCM6 ESC INSP	STREET CLEAN UP REQUIRE	D IMMEDIATELY, AND SHA	LL BE COMPLETED PRIOR
	DENIED STREET	TO INSPECTION(S) BEING F	PERFORMED.	
	CLEAN UP			

Comments: