

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215799
Address: 1509 SW 27TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Mitchell Schwarz	Failed	Friday, January 21, 2022

Corrective Action Required:

1	DCM5 ESC INSP DENIED	REQUESTED INSPECTION(S) DENIED DUE TO DEFICIENT EROSION CONTROL INSTALLATION. -REPAIR SILT FENCE -CLEAN UP STREET
---	-------------------------	--

Corrective Action Required:

2	DCM3 ESC REQUIRED 2 DAY	EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. Mitchell Schwarz 01/21/2022 9:45 AM
---	----------------------------	--

Corrective Action Required:

3	DCM6 ESC INSP DENIED STREET CLEAN UP	STREET CLEAN UP REQUIRED IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO INSPECTION(S) BEING PERFORMED.
---	--	---

Comments: