

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183647
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Thursday, December 16, 2021

Informational:

1 Misc

12/16/21 Thursday (JD Bishop)

The curb were done in the parking lot on 12/15/21 Wednesday approximately 4000ft curbs took 220yds concrete. Today contractor will pour circumferences and islands in parking lot area (South of View High Pkwy & East of River Rd).

01/24/22 Monday (JD Bishop)

Continued pouring curbs for parking lo just East of the East bridge @ the Roundabout on River Road. Last week the curbs were poured and covered with blankets. Finish the islands in parking lots.

Comments: