

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212524
Address: 1816 SW SAGE CANYON RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Monday, January 24, 2022

Corrective Action Required:

1	Misc	-provide structural straps at all interior load bearing walls and all exterior walls bored 50% or more, strap should be 16 ga, 1 1/2" wide and extend 6" passed both side of opening with (4) 10D nails each side of strap -see garage wall, master bath exterior wall -complete electrical at suspended slab storage basement -provide joist hangers at joist to dbl joist beam connection, stair wall at basement, see East wall
---	------	--

Comments: