

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211043
Address: 1426 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Not Ready	Tuesday, January 25, 2022

Corrective Action Required:

1	Misc	-Clean all construction trash and debris along rear of lot at tree line <---GET THIS ADDRESSED BEFORE SCHEDULING REINSPECTION -protection plate at DWV furred down soffit end, 1st floor bath -Install back door at deck -seal the unused bore through floor at mechanical chase master bedroom -address top plate connections at 2x6 to 2x4 walls 2nd floor, make field repair as outlined in the engineer letter that has been uploaded to permit -complete all gas lines -full height 6x6 cedar posts at covered deck per plans, make field repair as outlined in engineer letter uploaded THIS IS THE 6TH ALL ROUGH INSPECTION, FEES ADDED, ALL ISSUES SHOULD BE ADDRESSED BEFORE SCHEDULING INSPECTION, HAVE RESPECT FOR THE INSPECTORS TIME
---	------	--

Comments: