

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212066
Address: 4416 SW TANZANITE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, January 27, 2022

Corrective Action Required:

1	Misc	-Install window trim and flashing -Provide full support for the girder truss in garage; tie down GT to wall -Protect wiring at master closet bottom wall plate -Install stud shoes for master bathroom exterior wall where bored more than 40% -Strap exterior wall top plates lapped less than 24" at fireplace -Brace trusses per truss detail; brace gable trusses per plan -Fb gaps at basement wall vertical fire blockings -Security blocking for basement door
---	------	--

**OK TO INSULATE

Comments: