

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201058  
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm - Pipe</b>	John Jackson	Passed	Tuesday, January 18, 2022

Informational:

1	Misc	Approximately 20' feet of 24" RCP was installed between existing storm box and newly installed storm box.
---	------	---

Informational:

2	Misc	SDI installed approximately 100' of 24" HDPE. 6/15/20
---	------	---

Informational:

3	Misc	Contractor (SDI, She Digs It) installed approximately 150" of 24" HDPE . 6/16/20 Inspector John Di Mauro was onsite inspecting Storm Line A from Sta 11+25 to 12+75.
---	------	---

Informational:

4	Misc	Contractor (SDI) installed approximately 206" of 24" HDPE. On Storm Line B from Sta 10+00 to 12+06 on 6/17/20.
---	------	--

Informational:

5	Misc	Contractor said the grade for storm pipe from B1 to B2 was installed @ .53% as design. The grade had to be adjust from B2 to B3 to hit the grading required, the asbuilt will reflect change.
---	------	---

Informational:

6	Misc	Contractor installed approximately 179' of 15" HDPE on 6/19/20. LINE C
---	------	--

Informational:

7	Misc	6-23-20 9:30am Contractor (SDI) installed approximately 100' of 15" HDPE Line C . Concrete schedule to come at 12:00pm to pour Toe-wall, inverts & collars on Line C.
---	------	---

Informational:

8 Misc

7/16/20 Thursday ST-6 Area Drains ( 8" HDPE and Nyloplast catch basin ) ST-6a  
45' LF of 8" HDPE to 8" wye. HDPE 8" wye to ST-6b 8' LF of 8" HDPE & HDPE 8"  
wye 54 LF of 8" HDPE to storm box B4.

**Comments:**