

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201058
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	John Jackson	Passed	Tuesday, January 18, 2022

Informational:	
1 Misc	6-30-20 Contractor began to install the fire line approximately Siamese 6" twin fire lines coming from the north in of the building 90 degree bends on both lines. Approximately 100' of 6" Fire Line was layed.
Informational:	
2 Misc	7-6-20 Monday 210' of 6" PVC was installed and a 6"x6" tee . 7-7-20 Tuesday contractor installed approximately 50' of 6" PVC with 2/45 deg bends leading to a Hydrant assembly at the end of line. See project plans sheet C6.0 Coming out of the 6"x6" tee five foot 6" PVC and then 45 deg bend and then another piece of pipe & a 45 deg bend. Contractor will submit drawing as-built of this field change.
Informational:	
3 Misc	7/17/20 Friday tie in fire line to existing line with a 6" coupling w/mega lugs.

Comments: