

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Tom Taylor	Passed	Monday, August 02, 2021

Informational:

1 Misc

On Wednesday, 7-28-2021. She Diggs It performed a Hydrostatic Pressure test on the domestic water line and it passed 150lbs of pressure placed in line for (2) hrs. Contractor also provided a water sample for bacteria testing.

On Thursday, 7-29-2021. Contractor gave another water sample for testing. Received passing results from first sample from Blue Valley Lab.

On Friday, 7-30-2021. Received passing bacteria results from testing lab for 2nd sample.

On Tuesday & Wednesday, 1-25 & 1-26- 2022. She Diggs IT installed 6" Fire Line from station 15+00 to 17+00.

Comments: